	Site	Modular					
Description	GC	Contractor					
Division 1 - General Requirements							
Temporary Facilites	Х						
Temporary Site Fencing	Х			For overall site area			
Portable Toilets (2 minimum) for Site	Х	X					
Portable Toilets (2 minimum) for Modular		Х					
Field Office for Inspector and CM	Х		V				
Temporary Power Service			Х				
Gas and electrical utility charges for startup and			х				
testing Temporary Water and Phone	Х		^				
Temporary fire water	X						
Staging area for modular on site	^	Х					
On-site Security	Х	~					
	1	l Division 2 - C					
Building Concrete:		Division 3 - C I	Joncrete				
Foundation Staking	X						
Off-haul Footing Spoils	X	<u> </u>					
Footing & Stem Walls	^	Х					
2" Min. Slurry Rodent barrier	1	X		If applicable to modular system			
Vent Wells/Access Wells				Formed and Poured after Panels / Modules are set			
		Х					
				Final finish elevation must be same as building finish			
Elevator/Stairs Foundations		X		floor elevation			
		Division 5 -	Metals				
Covered Walkway/Canopies		Х					
Stair canopies		^		Not applicable			
Stairs		Х		Set at finish floor of building			
Balcony & Guardrail system		X					
		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		Handrails attached to the building and stairs are			
				provided by the modular contractor, all others are			
Handrails		х		provided by the site contractor			
Vent well grates & frames		Х		top of grate at FF grade and grate ADA compliant			
Provide/install gutters on bldgs.		Х					
DI Grates	Х						
DF Rails on Building		Х					
DF Rails at site	Х						
		Division 8 - O	penings				
Doors / Frames		X					
Windows / Frames		Х					
Interior and Exterior		Division 9 - F	-inishes				
Interior and Exterior:		V					
All finishes		X Vision 11 - E	auinma	l			
			.quipinei				
Concession Room Equipment				Not applicable			
	Divisio	n 13 - Specia	al Consti				
Modular Buildings:							
All Engineering/Architectural DSA Approval		Х					
Manufacturer Buildings/Stairs/Balcony	1	X		1			
Set & Install Buildings/Elevator		X					
Modular Elevator/Machine room	1	X		Inclusive of all components for full operation			
Elevator check list	Х	1	Ì	See Exhibit "B"			
			Х				

	Site	Modular		
Description	GC	Contractor	District	
Health Department Fees			Х	If applicable
In Plant inspection fee's			Х	
	Di	vision 23 - M	lechanic	al
Stub condensate drain to exterior just above		Ň		
finish floor		Х		
Connect Condensate Drain and run to Drywell	Х			
Energy management system	Х			
HVAC Unit		Х		
HVAC Ducting & Grills		Х		
HVAC Thermostats if connected/controlled by	V			
EMS system	Х	Ň		If not controlled by EMS system then by modular
Power for EMS system		Х		
EMS system, conductors & site conduits,	V			
controls	X		-	1
Electrical Service:		ivision 26 - I	Liectrica	
Trench and conduit to transformer	Х			
Transformer Pad	X			
Trench and conduit to MSB	X			
Main switch board	X			
Conductors to meter	X			
Power & Distribution:	^			
Transformers	Х			
Distribution switch boards	X			
Power to buildings	X			Wire feeders
Building electrical sub panels	~	Х		(1) per classroom
		~		
Provide conduit/conductor in crawl space to				
energize modular subpanels and conductor from sub-panel to subpanel interior of building	Х			
Connect to building panel including ground rod	^			
and ground rod test	Х			
	X			
Circuit monitoring	~			
Panel ID/Circuit ID Labeling		Х		
All electrical within buildings - Less conductors				
from switchgear to sub-panel and from sub-panel				
to sub-panel		Х		Including breakers within sub panels
Provide/pull conductors from main panel to				
subpanels	Х			
Lighting:				
Site Lighting	Х			
All Building Exterior Lighting to EMS		Х		That are attached to the building (soffit/walls)
EMS Controls Panel	Х			
Interior Light Programming		Х		
Site exterior Light Programming	X			That are not attached to the building
Conduits Connecting Building Wings	Х	N/		
Interior LED Lights		X		
Exterior LED Lights		X		
Int. Occupancy Sensors/Photo Sensors		Х		
Lighting control & integration to classroom				
lighting control		X	L	
	sion 27 /	28 - Commu	nication	s and Safety
Voice/Data/Clocks/TV/Intercom/Security:		V		atubhad 6" abova T bar
Conduit & Back boxes-in walls Clock/Speaker and Back Boxes		X		stubbed 6" above T-bar
CIUCINOPEAREI AILU DAUR DUXES		^		

·					
	Site	Modular			
Description	GC	Contractor	District	Comments	
Conduit to bldg./ STC Cabinet	Х				
STC at Bldg.	Х				
Wires/Controls/Devices	Х				
IDF cabinet	Х				
Door Security Contact Conduit	Х			Wiring and devices	
Security Devices	Х			Wiring and devices	
CATV Systems	Х			Wiring and devices	
J Hooks for wiring in plenums		Х			
All low voltage devices, Wifi, Data, Fire, Voice,					
Alarm, CCTV, Clocks, etc.	Х				
Dedicated telephone line for elevator	Х				
All low voltage conduts in ceilings other than Fire					
systems	Х				
Fire Alarm:					
Bldg. Conduit & Back boxes and supports for					
devices		Х			
Conduit to bldg. STC Cabinet	Х	1			
All fire alarm control, and annunciattor panels	Х				
Power for FACP/FAEP		Х			
Terminal Cabinets	Х	~~~~			
Devices/Conductors/Controls	X				
FS Flow & Tamper Switches at building riser	Х	-			
FS Flow & Tamper Switches outside buildings	V				
(i.e. bacflow device, PIC, etc.)	X	-			
FS Alarm Bell	Х				
Conduit Wire for FS Devices	Х				
Connect FS Devices to FA	Х				
Fire extinguisher cabinet - Semi recessed		Х			
	Div	ision 31 / 34	- Site Wo	ork	
Earthwork:					
Excavation/backfill/compaction	Х				
Spoils offhaul for pad / foundations excavation	Х				
Rough grading at building perimeter	Х				
Finish grade, including slopes to drain (if	~				
applicable) within the Bldg. pad area and re-					
grading after the form work is removed	х				
Import/Export fill	X				
	~			Excavate 5 ft. horizontally past bldg perimeter. Crawl	
				space grade to be set for 2'-5.5" from finish grade to	
Excavate modular Bldg. foundation pad +/1'	Х			finish floor per drawings for 18" min. crawlspace	
Excavate modular blug. roundation pad 4/ T	~	Х			
		X			
Excavate building/foundation footings	v	^		lif appliable	
Provide/install engineered fill per soils report	Х			if applicable	
Asphalt concrete:					
Driveways/parking	Х				
Walkways	Х				
Striping	Х				
Site Concrete:					
Mow strips around building	Х	T		In landscape areas	
Site Flat Work and around stairs	X	1		Slope away from building	
Curb & Gutter	X	†			
Condenser pads on site	X			If applicable	
· · · · · · · · · · · · · · · · · · ·		<u> </u>			
Concrete flat work/area drains at ground floor	Х				

				1
	Site	Modular		
Description	GC	Contractor	District	
Covered walkway footings & columns	Х			If applicable
Storm Drains:				
Site	Х			
Under Bldgs. Foundation Area Drains	Х			If applicable
Storm Drains to RWL/Downsouts	Х			
Above grade RWL/Downspout clean-outs	Х			
Connect RW/Downspouts to SD (Building)	Х			
Connect RW/Downspouts to SD Stairs/Balc.	Х			
Provide/install gutters on buildings		Х		
Connect Condensate Drain to Drywell	Х			If applicable
Drywells	Х			If applicable
Gas Service:				
Gase Service to Meter - Trenching	Х			
Gas Service to Meter - Gas Line	X			
Gas Meter	X	1		
Gas Line to Buildings	X	1		
Gas line within Buildings		Х	1	
Shut Off Valve (SOV) at Buildings	Х		1	
Housekeeping pad for gas meter	X			If applicable
SOV/PRV regulator at Building	X			
Connect units to SOV	^	Х		
Emergency SOV in Classroom/Labs		X		
Domestic Water:		^		
Water Service	V			within 51 of bldg
	X			within 5' of bldg.
Shut Off Valve (SOV) at buildings	X			within 5' of bldg.
Connect to buildings	Х			
Chlorination and testing - All Lines	Х	N/		Including Modular Building
Domestic piping within bldgs.		Х		
Sanitary Sewer:				
Site Point Of Connection (POC)	Х			
Clean-outs at POC	Х			
Waste manifold under buildings		Х		Stubbed 2' outside stemwall
Connect manifolds to site sewer	Х			
Landscaping:	-	•	1	-
Irrigation	Х			
Planting	Х			
Fencing footings and columns	Х			
Site Accessoreis/Planters	Х			
Marquee Sign				Not applicable
Fire Service:				
Site Fire Lines & Hydrants	Х			
Fire sprinkler system within modular buildings	1	Х		
Fire sprinkler in Elevator/Machine room	1	X	1	
	1			Starting at +6" above finish floor flange from site
Fire sprinkler Riser in Building		х		contractor
	+		1	
Fire sprinkler main connection POC		Х		
Fire sprinkler main to elevator		Х		From main building
Fire sprinkler engineering and design including				
calculations for DSA approval		Х		
				Site contractor to bring FS line to point of connection,
	1			terminate in crawl space +12" above finish crawl space
				with flange. After module placement, extend as
Fire sprinkler from site to building POC	х			necessary to +6" above finish floor with flange.
		Variou	IS	,

	Site	Modular		
Description	GC	Contractor	District	Comments
Bldg. Downspouts		Х		
Provide/install gutters on bldgs.		Х		
Classroom accessories		Х		
Thermostats		Х		
Construction Keying		Х		
Doors, Door Frames, Door Harware		Х		
Permanent/Master Keying	Х			
Temporary Lock Cores		Х		
Permanent Lock Cores	Х			
Door Card Readers				Not applicable
Provide unobstructed truck/crane access to				Maintained by the modular building manufacturer once
building pads -must support 200 ton crane	Х			they start construction activities on-site.
Establish/maintain building corners/surveying	Х			
Building floor protection covering		Х		
Floor Sealing/Waxing		Х		
Window coverings		Х		
Appliances			Х	Modular contractor installed
Furniture			Х	
All blocking needed to install wall mount fixtures,				
TV's, markerboards, cabinets, etc.		Х		
Projection Screens				Not applicable
Bldg mounted exterior hose bibbs (2 min.)		Х		
Roof hose bibbs (2 min.)		Х		
Building casework and counters		Х		
Markerboards		Х		
Transport cost to site for modular		Х		
Crane (capacity as necessary)		Х		
AV Systems	Х			
All Interior signage rooms ID and code required		Х		Match campus, anticipate 8" x 12"
All Exterior signage rooms ID and code required		Х		Match campus, anticipate 8" x 12"
Interactive Visual Display TV			Х	Modular contractor installed
Sun Shades				Not applicable
Dust Control	Х			
SWPPP	Х			
Traffic Control	Х			