	Site	Modular		
Description	GC	Contractor	District	Comments
Description		1 1 - General		
		i i - General	Require	
Temporary Facilites	Х			
Temporary Site Fencing	X			For overall site area
Portable Toilets (2 minimum) for Site	X			
Portable Toilets (2 minimum) for Modular	~	Х		
Field Office for Inspector and CM	Х	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		
Temporary Power Service	~		Х	
Gas and electrical utility charges for startup and			~	
testing			х	
Temporary Water and Phone	Х			
Temporary fire water	X			
Staging area for modular on site		Х		
On-site Security	Х			
		Division 3 - C	oncrete	
Building Concrete:				
Foundation Staking	Х			
Off-haul Footing Spoils	X			
Footing & Stem Walls		Х		
2" Min. Slurry Rodent barrier		Х		If applicable to modular system
Vent Wells/Access Wells		X		Formed and Poured after Panels / Modules are set
		~		
Elevator/Stairs Foundations		Division 5	Matala	Not applicable
		Division 5 -	Metals	
Covered Walkway/Canopies		X		
Stair canopies		^		Not applicable
Stairs				Not applicable
Balcony & Guardrail system				Not applicable
Handrails				Not applicable
		V		
Vent well grates & frames		X		top of grate at FF grade and grate ADA compliant
Provide/install gutters on bldgs. DI Grates	х	Х		
DF Rails on Building	^	Х		
DF Rails at site	х	^		
		Division 8 - O	noninge	
	<u> </u>		pennigs	
Doors / Frames		Х		
Windows / Frames		X		
		Division 9 - F	inishes	
Interior and Exterior:				
All finishes		Х		
	Di	vision 11 - E	quipmer	nt
Concession Room Equipment			Х	Refrigerator, mirowave
	Divisior	n 13 - Specia	al Constr	
Modular Buildings:				
All Engineering/Architectural DSA Approval		Х		
Manufacturer Buildings/Stairs/Balcony		Х		
Set & Install Buildings/Elevator		Х		
Modular Elevator/Machine room				Not applicable
Elevator check list				Not applicable
DSA Fees			Х	
Health Department Fees			Х	If applicable
In Plant inspection fee's			Х	
	Di	vision 23 - M	echanic	al

·					
	Site	Modular			
Description	GC	Contractor	District	Comments	
Stub condensate drain to exterior just above					
finish floor		Х			
Connect Condensate Drain and run to Drywell	Х				
Energy management system	Х				
HVAC Unit		Х			
HVAC Ducting & Grills		Х			
HVAC Thermostats if connected/controlled by					
EMS system	Х			If not controlled by EMS system then by modular	
Power for EMS system		Х		· · · ·	
EMS system, conductors & site conduits,					
controls	Х				
	D	ivision 26 - I	Electrica		
Electrical Service:					
Trench and conduit to transformer	Х				
Transformer Pad	Х				
Trench and conduit to MSB	Х				
Main switch board	Х	1			
Conductors to meter	Х				
Power & Distribution:					
Transformers	Х				
Distribution switch boards	Х				
Power to buildings	Х			Wire feeders	
Building electrical sub panels		Х		(1) per classroom	
Provide conduit/conductor in crawl space to					
energize modular subpanels and conductor from					
sub-panel to subpanel interior of building	х				
Connect to building panel including ground rod	^				
and ground rod test	Х				
Circuit monitoring	X				
	^				
Panel ID/Circuit ID Labeling		Х			
All electrical within buildings - Less conductors					
from switchgear to sub-panel and from sub-panel					
to sub-panel		Х		Including breakers within sub panels	
Provide/pull conductors from main panel to					
subpanels	Х				
Lighting:					
Site Lighting	Х				
All Building Exterior Lighting to EMS		Х		That are attached to the building (soffit/walls)	
EMS Controls Panel	Х				
Interior Light Programming		Х			
Site exterior Light Programming	Х			That are not attached to the building	
Conduits Connecting Buiding Wings	Х				
Interior LED Lights		Х			
Exterior LED Lights		Х			
Int. Occupancy Sensors/Photo Sensors		Х			
Lighting control & integration to classroom					
lighting control		х			
	ion 27 /	28 - Commu	nications	s and Safety	
Voice/Data/Clocks/TV/Intercom/Security:				·	
Conduit & Back boxes-in walls		Х		stubbed 6" above T-bar	
Clock/Speaker and Back Boxes		Х			
Conduit to bldg / STC Cabinet	Х				
STC at Bldg.	Х	1			
Wires/Controls/Devices	Х				

		•		
	Site	Modular		
Description	GC	Contractor	District	Comments
IDF cabinet	Х			
Door Security Contact Conduit	Х			Wiring and devices
Security Devices	Х			Wiring and devices
CATV Systems	Х			Wiring and devices
J Hooks for wiring in plenums		Х		
All low voltage devices, Wifi, Data, Fire, Voice,				
Alarm, CCTV, Clocks, etc.	Х			
Dedicated telephone line for elevator				Not applicable
All low voltage conduts in ceilings other than Fire				
systems	Х			
Fire Alarm:				
Bldg. Conduit & Back boxes and supports for				
devices		Х		
Conduit to bldg. STC Cabinet	Х			
All fire alarm control, and annunciattor panels	Х			
Power for FACP/FAEP		Х		
Terminal Cabinets	Х			
Devices/Conductors/Controls	Х			
FS Flow & Tamper Switches at building riser	Х	1		
FS Flow & Tamper Switches outside buildings	~			
(i.e. bacflow device, PIC, etc.)	х			
FS Alarm Bell	X			
Conduit Wire for FS Devices	X			
Connect FS Devices to FA	X			
Fire extinguisher cabinet - Semi recessed	~	Х		
	Div	ision 31 / 34	- Sito Wa	
		131011 91 7 94		
Earthwork:				
Excavation/backfill/compaction	Х			
Spoils offhaul for pad / foundations excavation	Х			
Rough grading at building perimeter	Х			
Finish grade, including slopes to drain (if				
applicable) within the Bldg. pad area and re-				
grading after the form work is removed	Х			
Import/Export fill	Х			
				Excavate 5 ft. horizontally past bldg perimeter. Crawl
				space grade to be set for 2'-5.5" from finish grade to
Excavate modular Bldg. foundation pad +/1'	Х			finish floor per drawings for 18" min. crawlspace
Excavate stairs/elevator foundation footings		Х		
Excavate building/foundation footings		Х		
Provide/install engineered fill per soils report	Х	1		if applicable
Asphalt concrete:				
Driveways/parking	Х			
Walkways	X			
Striping	X			
	~			
Site Concrete:		-		
Mow strips around building	X	ļ		In landscape areas
Site Flat Work and around stairs	Х			Slope away from building
Curb & Gutter	X			
Condenser pads on site	Х			If applicable
Concrete flat work/area drains at ground floor	Х			
Covered walkway footings & columns	Х	1		If applicable
Storm Drains:				
Site	Х			
		1	1	1

	Site	Modular		
Description	GC	Contractor	District	Comments
Under Bldgs. Foundation Area Drains	Х			If applicable
Storm Drains to RWL/Downsouts	Х			
Above grade RWL/Downspout clean-outs	Х			
Connect RW/Downspouts to SD (Building)	Х			
Connect RW/Downspouts to SD Stairs/Balc.				Not applicable
Provide/install gutters on buildings		Х		
Connect Condensate Drain to Drywell	Х			If applicable
Drywells	X			If applicable
Gas Service:				
Gase Service to Meter - Trenching	Х			
Gas Service to Meter - Gas Line	X			
Gas Meter	X			
Gas Line to Buildings	X			
Gas line within Buildings	~	Х		
Shut Off Valve (SOV) at Buildings	Х	~		
Housekeeping pad for gas meter	X			If applicable
SOV/PRV regulator at Building	X		 	
Connect units to SOV		Х	<u> </u>	
Emergency SOV in Classroom/Labs	+	X		
Domestic Water:		^		
Water Service	X			within 5' of bldg
Shut Off Valve (SOV) at buildings				within 5' of bldg.
	X X			within 5' of bldg.
Connect to buildings Chlorination and testing - All Lines	X			Induction Meduler Duilding
	X	X		Including Modular Building
Domestic piping within bldgs.		Х		
Sanitary Sewer:	X			
Site Point Of Connection (POC)	X			
Clean-outs at POC	Х			
Waste manifold under buildings		Х		Stubbed 2' outside stemwall
Connect manifolds to site sewer	Х			
Landscaping:		-		
Irrigation	Х			
Planting	Х			
Fencing footings and columns	Х			
Site Accessoreis/Planters	Х			
Marquee Sign				Not applicable
Fire Service:				
Site Fire Lines & Hydrants	Х			
Fire sprinkler system within modular buildings		Х		
Fire sprinkler in Elevator/Machine room	1	X		
	1	~	<u> </u>	Starting at +6" above finish floor flange from site
Fire sprinkler Riser in Building		х		contractor
Fire sprinkler main connection POC	<u> </u>	Х	<u> </u>	
Fire sprinkler main to elevator		Х		From main building
Fire sprinkler engineering and design including				
calculations for DSA approval		Х		
Fire sprinkler from site to building POC	x			Site contractor to bring FS line to point of connection, terminate in crawl space +12" above finish crawl space with flange. After module placement, extend as necessary to +6" above finish floor with flange.
		Variou	IS	
Bldg. Downspouts		Х		
Provide/install gutters on bldgs.		Х		

	Site	Modular		
Description	GC	Contractor	District	Comments
Classroom accessories		1		Not applicable
Thermostats		Х		
Construction Keying		Х		
Doors, Door Frames, Door Harware		Х		
Permanent/Master Keying	Х			
Temporary Lock Cores		Х		
Permanent Lock Cores	Х			
Door Card Readers				Not applicable
Provide unobstructed truck/crane access to				Maintained by the modular building manufacturer once
building pads -must support 200 ton crane	Х			they start construction activities on-site.
Establish/maintain building corners/surveying	Х			
Building floor protection covering		Х		
Floor Sealing/Waxing		Х		
Window coverings		Х		
Appliances			Х	Modular contractor installed
Furniture			Х	
All blocking needed to install wall mount fixtures,				
TV's, markerboards, cabinets, etc.		Х		
Projection Screens				Not applicable
Bldg mounted exterior hose bibbs (2 min.)		Х		
Roof hose bibbs (2 min.)		Х		
Building casework and counters		Х		
Markerboards		Х		
Transport cost to site for modular		Х		
Crane (capacity as necessary)		Х		
AV Systems	Х			
All Interior signage rooms ID and code required		Х		Match campus, anticipate 8" x 12"
All Exterior signage rooms ID and code required		Х		Match campus, anticipate 8" x 12"
Interactive Visual Display TV			Х	Modular contractor installed
Sun Shades				Not applicable
Dust Control	Х			
SWPPP	Х			
Traffic Control	Х			